

Tel. 7-7167

2 Morgan Ter. *MT*

#28308

October 19, 1970

Mary S. Barros

N. E. cor. #2 Morgan Terrace

Please install  $3/4$ " copper service to supply one family home. Replaces service #8261 to be discontinued. Meter: inside cellar wall.

Measures of  $3/4$ " curb stop:

E x E line	Sixth St.	49.0 ft.
S x N "	Morgan <del>St.</del> TER.	9.5 ft.
W x W "	House	6.0 ft.
S x S "	"	19.2 ft.

Main is 9 ft. S x N line.

Work done October 27, 1970

44 ft. - 3/4" copper by Owner: 9' out: 35' ins	
Labor. . . . .	\$ 45.54
1 3/4" Hays curb stop. . . . .	11.25
1 Buffalo Stop Box, complete. . . . .	10.00
Carting . . . . .	10.00
Street cut: 3 1/2' x 2 1/2' Dirt N.S. . . . .	N/C
Sidewalk cut: 3 1/2' x 2 1/2' Dirt N.S. . . . .	N/C
Loader Use: 1 hr. @ 7.00 hr. . . . .	7.00
Compressor Use: 1 hr. @ 6.00 hr.. . . .	6.00
	<hr/>
	89.79