

Tel. 1743

22 Tark. Hill Rd.

#28322

October 21, 1970

D. J. Realty Corp.

S. S. Timberlane Rd.

E. x Hill Rd. Lot 134

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

E x E line Hill Rd. 84.0 ft.

N x S " Timberlane Rd. 5.0 ft.

E x W Cor. House 13.0 ft.

N x N side " 30.0 ft.

Main is 14 ft. N x S line.

Work done Sept. 2, 1971

41 ft. - 1" Copper by Owner: (14' out: 27' ins.)	
Labor.	\$ 13.79
1 1" Mueller Corporation - by owner	
1 ^P 1" Hays Curb Stop	\$ 14.00
1 ^P Buffalo Stop Box, comp.	\$ 10.00
Carting.	\$ 10.00
D-4 Drilling Machine Use	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
	<u>\$ 67.79</u>

Owner dug, backfilled & will maintain
trench cuts.

Owner supplied the 8" x 1" Smith Blair
D.S. Saddle #313