

Tel. 5-1743

October 21, 1970

#28323

October 21, 1970

D. J. Realty Corp.

N. S. Timberlane Rd.

E. x Briarwood Dr. Lot 102

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

E x E line Briarwood Dr. 128.0 ft.

S x N " Timber Lane Rd. 5.0 ft.

W x E " House 7.0 ft.

S x S line " 34.5 ft.

Main is 36 ft. S x N line.

Work done Sept. 9, 1971

67 ft. - 1" Copper tubing (36' out: 31' ins.)
by owner

Labor.....	\$ 13.79
1 1" Mueller Corporation - by owner	
1 P 1" Hays Curb top.....	\$ 14.00
1 P Buffalo Stop Box, comp.....	\$ 10.00
Carting.....	\$ 10.00
D-4 Drilling Mach. Use.....	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
1 1" x 1" Cop - Cop cplg. 1' inside	\$ 67.79

property line - by owner

Owner supplied the 8" x 1" Dresser

Service Saddle

Owner dug, backfilled & will maintain
trench cuts.