

Tel. 517¹/₄3

22 Tark. Hill Rd.

#28325

October 21, 1970

D. J. Realty Corp.

N. S. Timberlane Rd.

E. x Briarwood Dr. Lot 106

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

E x E	line	Briarwood Dr.	250.0 ft.
S x N	"	Timberlane Rd.	5.0 ft.
W x E	"	House	7.5 ft.
S x S	"	"	31.5 ft.

Main is 36 ft. S x N line.

Work done September 7, 1971

64½ ft. - 1" Copper tubing by Owner
(36' out: 28.5' ins.)

Labor.	\$ 13.78
✓ 1 1" Mueller Corporation -by owner	
1 P 1" Hays Curb Stop	\$ 14.00
1 P Buffalo Stop Box, complete.	\$ 10.00
Carting.	\$ 10.00
D-4 Drilling Machine Use	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
	<u>\$ 67.78</u>

Owner supplied the 8" x 1" Dresser
Service Saddle & 1" cop - cop cplg.

Owner dug, backfilled & will maintain trench cuts.