

Tel. 5-1743

22 Tark. Hill Rd.

October 21, 1970

#28328

D. J. Realty Corp.

N. S. Timberlane Rd., W. x Hill Rd.

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall. Lot 112

Measures of 1" Curb Stop:

E x E line Briarwood Dr.	536.0 ft.
S x N " Timber Lane Rd.	5.0 ft.
W x E " House	8.5 ft.
S x S " "	32.5 ft.

Main is 36 ft. S x N line.

Work done Sept. 9, 1971

65 ft. - 1" Copper tubing (36 ft. out:29'ins)
by Owner

Labor.....	\$ 13.78
1 1" Mueller Corporation - by owner	
1 P 1" Hays curb stop.....	\$ 14.00
1 P Buffalo Stop Box, complete.....	\$ 10.00
Carting.....	\$ 10.00
D-4 Drilling Mach. Use.....	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
	\$ 67.78

Owner supplied the 8" x 1" Dresser
Service Saddle.

Owner dug, backfilled & will maintain
trench cuts.