

Tel. 5-1743

22 Tark. Hill Rd.

#28330

October 21, 1970

D. J. Realty Co.

N. S. Timberlane Rd., W.x Hill Rd.

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall. Lot 116

Measures of 1" Curb Stop:

W x W line Hill Rd.	129.0 ft.
S x N " TimberLane Rd.	5.0 ft.
E x W " House	2.0 ft.
S x S " "	32.0 ft.

Main is 36 ft. S x N line.

Work done Sept. 8, 1971

65 ft. - 1" Copper by Owner (36'out: 29'ins.)	
Labor.....	\$ 13.78
1 1" Mueller Corporation by owner	
1 P 1" Hays Curb Stop.....	\$ 14.00
1 P Buffalo Stop Box, comp.....	\$ 10.00
Carting.....	\$ 10.00
D-4 Drilling Machine Use.....	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
	<u>\$ 67.78</u>

Owner dug, backfilled & will maintain
trench cuts.

Owner supplied the 8" x 1" Christy Service
Saddle