

Tel. 5-1743

22 Tark. Hill Rd.

October 21, 1970

#28332

D. J. Realty Corp.

NE cor. Briarwood Ct. & Briarwood Dr.

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall. Lot 120

Measures of 1" Curb Stop:

N x N line	Briarwood Court	56.0 ft.
W x E "	Briarwood Drive	5.0 ft.
S x N "	House	7.5 ft.
W x W "	"	32.0 ft.

Main is 36 ft. W x E line.

Work done September 16, 1971

65 ft. - 1" Copper - by Owner (36' out: 29' ins)	
Labor.....	\$ 27.48
1 $\mathcal{P}$ 1" Hays Corporation.....	\$ 8.50
1 $\mathcal{P}$ 1" Hays Curb Stop.....	\$ 14.00
1 $\mathcal{P}$ Buffalo Stop Box, comp.....	\$ 10.00
Carting.....	\$ 10.00
D-4 Drilling Mach. Use.....	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
	\$ 89.98

Owner supplied the 8" x 1" Dresser
Service Saddle.

Owner dug, backfilled & will maintain
trench cut.