

Tel. 5-1743

22 Tarkiln Hill Rd.

135D MT.

#28339

October 21, 1970

D. J. Realty Corp.

W. S. Briarwood Dr.

S. x Timberlane Rd. Lot 20

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

S x S	line Timberlane Road	110.0
E x W	" Briarwood Drive	5.0
S x W	" House	9.8
E x E	" "	31.0

Main is 14 ft. E x W line

Work done January 8, 1971

42' of 1" copper by owner: 14' out. 28' inside	
Labor.	\$ 41.40
1 1" Hays Corporation.	\$ 8.50
1 1" Hays Curb Stop.	\$ 14.00
1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 10.00
D-4 Drilling Machine Use	\$ 15.00
2 1" meter cplgs. @ 2.50 ea.	\$ 5.00
Compressor use: 1/2 hr. @ 6.00 hr.. . . .	\$ 3.00
	\$106.90

Owner dug, backfilled and will maintain
the trench cuts.

Owner supplied the 8" x 1" Dresser Style 91
D. S. Saddle