

Tel. 5-1743

22 Tark. Hill Rd. *mt*

October 21, 1970

1350

#28340

D. J. Realty Corp.

W. S. Briarwood Dr.

N. x Briarwood Ct. Lot 21

Please install 1" copper service to supply
bungalow. Meter; inside cellar wall.

Measures of 1" Curb Stop:

S x S line Timberland Rd. 225.6 ft.

E x W " Briarwood Dr. 5.0 ft.

N x S " House 6.7 ft.

E x E " " 29.8 ft.

Main is 14 ft. E x W line.

Work done Jan. 12, 1971

41 ft. - 1" Copper by Owner: 14' out: 27' ins.	
Labor.....	\$ 19.44
1 x 1" Hays Corporation.....	8.50
1 x 1" Hays Curb Stop.....	14.00
1 x Buffalo Stop Box, complete.....	10.00
Carting.....	10.00
D-4 Drilling Machine Use.....	15.00
2 1" Meter cplg. @ 2.50 ea.....	5.00
	81.94

Owner supplied the 8" x 1" Smith Blair tapping sleeve.

Owner dug, backfilled & will maintain trench cuts.