

Tel. 5-1743

22 Tarkiln Hill Rd.

#28341

October 21, 1970

D. J. Realty Corp.

E. S. Briarwood Dr.

S. x Briarwood Ct. Lot 22

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

S x S line	Briarwood Court	22.0 ft.
E x W "	Briarwood Drive	5.0 ft.
S x N "	House	14.0 ft.
E x E "	"	31.5 ft.

Main is 14 ft. E x W line.

Work done Sept. 14, 1971

42 ft. - 1" Copper by Owner (14' out: 28' ins)	
Labor.....	\$ 20.60
1 <i>D</i> 1" Hays Corporation.....	\$ 8.50
1 <i>f</i> 1" Hays Curb Stop.....	\$ 14.00
1 <i>f</i> Buffalo Stop Box, complete....	\$ 10.00
Carting.....	\$ 10.00
D-4 Drilling Mach. Use.....	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
1 - 1" Cop to cop cplg. -by owner	\$ 83.10
(At property line)	

Owner supplied the 8" x 1" Dresser Service Saddle.

Owner dug, backfilled & will maintain trench cuts.