

Unlisted Tel. 7-4431

171 Seymour St. *W*

#28346

October 28, 1970

54

Stephen M. Jansen

NW cor. Commonwealth Ave. &
Huntington Ave.

Please install 1" copper service to supply
ranch house. Meter: inside cellar wall.

Measures of 1" Curb Stop:

N x N line Huntington Ave.	2	31.0 ft.
E x W " Commonwealth Ave.		5.0 ft.
N x S cor. House		24.0 ft.
E x E side "		21.0 ft.

Main is 18 ft. E x W line.

Work done Nov. 9, 1970

36 ft. - 1" Copper by Owner: 18' out: 18' ins	
Labor.	\$ 56.76
1 1" Hays Corporation	8.50
1 1" Hays Curb Stop.	14.00
1 Buffalo Stop Box, complete.	10.00
Carting	10.00
B-100 Mueller Tapping Machine Use	14.00
2 1" Meter cplg. @ 2.50	5.00
Loader Use: 2 hrs. @ 7.00 hr.. . . .	14.00
Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr.. . . .	3.00
St. cut: 5' x 2 $\frac{1}{2}$ ' Warr. @ 1.78LF+5.--	13.90
Sidewalk cut: 10' x 2 $\frac{1}{2}$ ' Dirt	<u>N/C</u>
	149.16