

Tel. 295-2153 - Earle W. Churbuck, Inc., 22 Indian
Neck Rd., Wareham 80 *ms*

November 6, 1970

#28349

Leonard Bertwhistle

NW cor. Rockdale Ave. & Lemos St.

Please install 1" copper service to supply
cape cottage 1½ story. Meter: inside cellar
wall. Service from Rockdale Ave.

Measures of 1" Curb Stop:

N x N line Lemos St.	83.0 ft.
E x W " Rockdale Ave.	6.0 ft.
N x S cor. House	4.0 ft.
E x E side "	14.0 ft.

Main is 18 ft. E x W line.

Work done Dec. 9, 1970

28 ft. - 1" Copper by Owner: 18' out: 10' ins.	
Labor.	753.88
1 P 1" Hays Corporation	8.50
1 P 1" Hays Curb Stop.	14.00
1 P Buffalo Stop Box, complete.	10.00
Carting	10.00
B-100 Mueller Tapping Machine Use	14.00
2 1" Meter cplg. @ 2.50 ea.	5.00
Loader Use: 2 hrs. @ 7.00 hrs.	14.00
Compressor Use: 1 hr. @ 6.00 hr.. . . .	6.00
St. cut: 9' x 2½' Warr. @ 1.78LF + 5.--	21.02
Sidewalk cut: 8' x 2½' Dirt	<u>N/C</u>

156.40