

Tel. 6-0458

59 Nash Rd.

OK mt

November 23, 1970

#28359

Edward R. Fernandes ~~EX METCALF~~

~~S. S.~~ Armsby St., ~~& Armsby St.~~

Please install 1" copper service to supply
ranch house. Lay with drain. Meter: inside
cellar wall.

Measures of 1" Curb Stop:

E x E line Metcalf St.	298.0 ft.
N x S 2 Armsby St.	5.0 ft.
E x W cor. House	37.6 ft.
N x N " "	21.0 ft.

Main is 14 ft. N x S line.

Work done Dec. 4, 1970

Laid with drain.

P	32 ft. - 1" Copper by Owner: 14' out: 18' ins.	
P	Labor.	\$ 40.42
P	1 1" Hays Corporation	8.50
P	1 1" Hays Curb Stop.	14.00
	1 Buffalo Stop Box, complete.	10.00
	Carting	10.00
	D-4 Drilling Machine Use	15.00
	2 1" Meter cplg. @ 2.50	5.00
P	8" x 1" Dresser style 91 D.S. Saddle	14.76
	Loader Use: 2 hrs. @ 7.00 hr.. . . .	<u>14.00</u>
		131.68