

Tel. 6-8834

PO Box E-730

OK
mt.

November 24, 1970

#28360

Amscot. Realty Trust

SS #216 Middle St., E. x County St.

Please install 1" copper service to supply
apartment house. To replace 5/8" Ser. #732 to
be discontinued. Meter: inside cellar wall.

Measures of 1" Curb Stop:

E x E line County St.	146.0 ft.
N x S line Middle St.	7.0 ft.
W x E cor. House	14.0 ft.
N x N side "	15.0 ft.

Main is 18.0 ft. N x S line.

Work done Nov. 24 & 25, 1970

28 ft. - 1" Copper by City 18' out: 10' ins.	
@ 1.30'	\$ 36.40
Labor.	90.12
1 1" Hays Corporation	8.50
1 1" Hays Curb Stop	14.00
1 Buffalo Stop Box, complete	10.00
Carting	10.00
B-100 Mueller Tapping Machine Use.	14.00
2 1" Meter cplg. @ 2.50 ea.	5.00
Loader Use: 2 hrs. @ 7.00 hr.	14.00
Compressor Use: 1 hr. @ 6.00 hr.	6.00
St. cut: 8' x 3' Warr. @ 1.78 L.F. + 5. --	19.24
Sidewalk cut: 8' x 3' Blacktop @ 2.00	
S.Y.	5.34
	232.60