

Tel. 7-9354

464 1m St., So. Dart.

*OK
me*

3-2395

November 25, 1970

#28361

John C. DeMello

S.S. Bellevue St., E. x Mina St.

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

E x E line	Mina St.	100.8 ft.
N x S	" Bellevue St.	5.5 ft.
E x W	" House	2.4 ft.
N x N	" "	24.9 ft.

Main is 18 ft. N x S line.

Work done Dec. 23, 1970

41 ft. - 1" Copper by Owner: 18' out; 23' ins.	
Labor.	\$ 55.68
1 1" Hays Corporation	8.50
1 1" Hays Curb Stop.	14.00
1 Buffalo Stop Box, complete.	10.00
Carting	10.00
B-100 Mueller Tapping Machine Use	14.00
2 1" Meter cplg. @ 2.50 ea.	5.00
Loader Use: 2 hrs. @ 7.00 hr.. . . .	14.00
Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr.	3.00
St. cut: 6' x 2 $\frac{1}{2}$ ' Dirt SS	N/C
Sidewalk cut: 13' x 2 $\frac{1}{2}$ ' Dirt SS.	N/C
	134.18

This street cut was originally Warrenite. The Drain was laid by the St. Dept. and then back-filled with dirt.