

1. 5-3605

283 Prescott St.

28365

December 4, 1970

Frank A. Lapolla

127

M.T.

E. S. Belle. Ave., N. x Jireh St.

Please install 1" copper service to supply
anch house. Meter: inside cellar wall.

Measures of 1" Curb Stop:

S x S line	Humphrey St.	58.0 ft.
W x E "	Belleville Ave.	5.0 ft.
S x N "	House	16.0 ft.
W x W "	"	24.0 ft.

Main is 43 ft. W x E line.

Work done March 4, 1971

Partly laid with drain

64 ft. - 1" Copper by Owner: (43' out: 21' ins.)	
Labor.....	\$ 76.32
1 ¹ / ₂ 1" Hays Corporation.....	8.50
1 ¹ / ₂ 1" Hays Curb Stop.....	14.00
1 Buffalo Stop Box, complete.....	10.00
Carting.....	10.00
B-100 Mueller Tapping Machine Use....	14.00
2 1" Meter cplg. @ 2.50 ea.....	5.00
Loader Use: 2 hrs. @ 7.00 hr.....	14.00
Compressor Use: 1 hr.....	6.00
St. cut: 10' x 2' Warr. @ 1.78 L.F.	
+5.00.....	<u>22.80</u>
	\$ 180.62