

#28373

December 29, 1970

ra

N. B. School Dept/Hendrique Teixeira
Phillips Ave. School 98 m.T.
243 Phillips Ave. & Collette St.

Please install 1" copper service to supply
portable school annex. Meter in pit at property
line Taker's land. Service from Collette St.

Measures of 1" Curb Stop:

E x E line Ashley Blvd.	51.6 ft.
N x S " Collette St.	7.0 ft.
E x W cor. Portable School	40.0 ft.
N x N side Meter Pit	9.6 ft.

Main is 18 ft. N x S line.
Work done Feb. 9, 1971

The Water Dept. supplied & installed the
following stock:-

	@ 1.30 ft.	\$ 29.90
23 ft. - 1" Copper tubing (18' out; 5' ins.)		
Labor.....		\$ 98.64
1 1" Hays Corporation		\$ 8.50
1 1" Hays Curb Stop		\$ 14.00
1 Buffalo Stop Box		\$ 10.00
Carting		\$ 10.00
B-100 Mueller Tapping Machine Use		\$ 14.00
2 1" Meter Cplg. @ 2.50 ea.		\$ 5.00
Loader Use: 2 hrs. @ 7.00 ea.		\$ 14.00
Compressor Use: 2 hrs. @ 6.00 ea.		\$ 12.00
St. cut: 8' x 2 1/2' Warrenite		\$ 19.24
Sidewalk cut: 10' x 2 1/2' Cement		\$ 15.99
5.75 sq. yd.		
		<u>\$251.27</u>