

#28378

February 8, 1971

White Construction Co. /

by Paul P. Maislone

785 Mt. Pleasant St. &

787-89 Mt. Pleasant St.

Please install 1" copper temporary service
Temporary supply. no meter application. No
charge.

Measures of 1" Curb Stop:

N x S line Downey St.	5.0 ft.
E x W " Mt. Pleasant	5.0 ft.
N x N cor. Bldg.	5.0 ft.

Main is 20 ft. E x W line.

Work done Jan. 7-8, 1971

Temporary Line Service

Labor. : 1" Copper by City @ 1.30'	\$	68.16
19 ft. - 1" Copper by City @ 1.30'	\$	24.70
1 1" Hays Corporation.	\$	8.50
1 1" Hays Curb Stop.	\$	14.00
1 Buffalo Stop Box, complete	\$	10.00
Carting.	\$	10.00
D-4 Drilling Machine Use.	\$	15.00
Loader Use: 1 hr.	\$	7.00
Compressor Use: 1 hr. @ 6.00 hr.	\$	6.00
St. cut: 10' x 2½' Warrenite SS	\$	22.80
Sidewalk cut: 6' x 2½' Dirt WS		N/C

\$ 186.16