

28386

February 19, 1971

Edale G. Smith

127E m.T

N. S. Lloyd St., E. x Acush.Ave.

Please install 3/4" copper service to supply
galow. Meter inside cellar. Will notify
en ready. Service from Lloyd Street.

Measures of 3/4" Curb Stop:

E x E line	Acushnet Ave.	100.1 ft.
S x N "	Lloyd St.	6.1 ft.
W x E "	House	8.3 ft.
S x S "	"	17.9 ft.

Main is 26 ft. S x N line.

Work done March 25, 1971

Partly laid with drain

42 ft. - 3/4" Copper by Owner (26' out: 16' ins)	
Labor.....	\$ 55.92
P1 - 3/4" Hays Corporation.....	5.75
P1 - 3/4" Hays Curb Stop.....	11.25
P1 Buffalo Stop Box, complete.....	10.00
Carting.....	10.00
B-100 Mueller Tapping Machine Use.....	12.00
2 - 3/4" Meter cplg. @ 2.--.....	4.00
Loader Use: 2 hrs. @ 7.-- hr.....	14.00
Compressor Use: 1/2 hr. @ 6.-- hr.....	3.00
St. cut: 7' x 2 1/2' Warrenite @ 1.78LF+5.--	<u>17.46</u>
	143.38