

#28391

March 2, 1971

Abel S. Rebello

SW cor. #1639-43 Acushnet Ave. &
Hathaway Street

Please install 1" copper service to supply my
building. Replacing service #10657. Meter -
inside cellar wall. Service from Hathaway St.

Measures of 1" Curb Stop:

W x W line	Acushnet Ave.	43.0 ft.
N x S "	Hathaway St.	7.5 ft.
E x W "	Building	20.2 ft.
N x N "	"	7.5 ft.

Main is 18 ft. N x S line.

Work done March 3, 1971

21 ft. - 1" Copper by Owner: (18' out: 3' ins.)

Labor.....	\$	48.86
1 1" Hays Corporation.....	\$	8.50
1 1" Hays Curb Stop.....	\$	14.00
1 Buffalo Stop Box, complete.....	\$	10.00
Carting.....	\$	10.00
B-100 Mueller Tapping Machine Use.....	\$	14.00
2 1" Meter cplg. @ 2.50 ea.....	\$	5.00
Loader Use: 2 hrs. @ 7.00 hr.....	\$	14.00
Compressor Use: 1 hr.....	\$	6.00
St. cut: 6' x 3' Warr. @ 1.78 L.F.+5.--		15.68
Sidewalk cut: 8' x 4' Cement @ 5.75 SY		20.47
		166.51