

Tel. 5-5181

Hia Pearl Corp. P.O. Box
250. Braintree, Mass.

March 18, 1971

#28402

Hia Pearl Corp. - R. F. Bailey
W.S. Church St., N. x Lynn St. #1

Please install 1" copper service to supply
duplex house. Meter inside cellar wall. South
house.

Measures of 1" Curb Stop:

N x N	line	Lynn St.	170.8 ft.
E x W	"	Church St.	5.0 ft.
N x S	"	House	4.0 ft.
E x E	"	"	30.0 ft.

Main is 20 ft. E x W line.

Work done April 21, 1971

Laod with drain.

47 ft. - 1" Copper by Owner(20' out: 27' ins.)

Labor.	\$	41.28
1 1/2" Hays Corporation	\$	8.50
1 1/2" Hays Curb Stop	\$	14.00
1 Buffalo Stop Box, complete.	\$	10.00
Carting.	\$	10.00
B-100 Mueller tapping Machine Use.	\$	14.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$	14.00
Compressor Use: 1 hr. @ 6.00	\$	6.00
	\$	122.78