

101. 6-1586

James Bento, 118 Nash Rd.

April 5, 1971

#28414

James Bento

SW cor. Raymond St. & York St.

Please install 1" copper service to supply ranch house. Service from York St. Meter inside cellar wall.

Measures of 1" Curb Stop:

S x S line York St.	74.6 ft.
E x W " Raymond St.	5.0 ft.
N x S cor. House	3.6 ft.
E x E " "	29.0 ft.

Main is 18 ft. E x W line.

Work done April 14, 1971

Laid with drain.

44 ft. - 1" Copper by Owner(18' out:26' ins)

Labor.....\$ 38.06

1 P 1" Hays Corporation.....\$ 8.50

1 P 1" Hays Curb Stop.....\$ 14.00

1 P Buffalo Stop, complete.....\$ 10.00

Carting.....\$ 10.00

D-4 Drilling Machine Use.....\$ 15.00

2 1" Meter cplg. @ 2.50 ea.....\$ 5.00

Loader Use: 2 hrs. @ 7.00 hr.....\$ 14.00

Compressor Use: 1 hr.....\$ 6.00

X 1 8" x 1" Smith Blair D.S.Saddle

#313.....\$ 10.68

131.24