

Tel. 4-1995

584 County St.

April 12, 1971

#28418

B W B Construction Co.

N. S. Grant St., E. x Cronell St.

Please install 1" copper service to supply
Cape cottage. Meter - inside cellar wall.

Measures of 1" Curb Stop:

E x E line	Cornell St.	285.0'
S x N "	Grant St.	5.0'
E x W "	House	9.6'
S x S "	"	27.0'

Main is 32 ft. S x N line.
Work done June 29-30, 1971

54 ft. - 1" Copper by Owner:(32'out: 22' ins.)	
Labor.	\$ 83.28
1 P 1" Hays Corporation	\$ 8.50
1 P 1" Hays Curb Stop	\$ 14.00
1 P Buffalo Stop Box, comp.	\$ 10.00
Carting.	\$ 10.00
B-100 Mueller Tapp. Mach. Use.	\$ 14.00
2 1" Meter cplg. @ 2.50	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: 1 hr. @ 6.00 hr.	\$ 6.00
St. cut: 10' x 2½' Warp. @1.78LF +5.--	22.80
Sidewalk cut: 5' x 4' Cem. @ 5.75SY	\$ 12.77
	<u>\$200.35</u>