

Tel. 60192

143 Parker Street

May 12, 1971

#28429

Raymond A. Martel

N. s. Parker St., E. x Park St.

Please install 1" copper service to supply
cape house. Service from Parker St. Meter
inside cellar wall. Will notify when ready.

Measures of 1" Curb Stop:

W x E line	Park St.	7.0 ft.
S x N "	Parker St.	5.0 ft.
E x W "	House	4.6 ft.
S x S "	"	37.0 ft.

Main is 26 ft. S x N line.

Work done May 25, 26, 1971

Partly laid with drain.

60 ft. - 1" Copper tubing by Owner(26'out:34'ins)

Labor.	\$	86.69
1 P 1" Hays Corporation	\$	8.50
1 P 1" Hays Curb Stop	\$	14.00
1 P Buffalo Stop Box, comp.	\$	10.00
Carting.	\$	10.00
B-100 Mueller Tapp. Mach. Use.	\$	14.00
2 1" Meter Cplg. @ 2.50 ea.	\$	5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$	14.00
Compressor Use: 1 hr. @ 6.00 Hr.	\$	6.00
St. cut: 5' x 2½' Warr. @ 1.78LF+5.--	\$	<u>13.90</u>
		182.09