

Tel. 2-6100

414 County St.

#28432

May 18, 1971

Edward J. Sylvia

W.S. Bourne St., N.xThompson St.

Please install 2" copper service to supply
apartment complex. Service from Bourne St.
Meter in box on taker's land. Will notify when
ready.

Measures of 2" Curb Stop:

S x S line	Spoooner St.	216.0 ft.
E x W "	Bourne St.	5.0 ft.
S x N "	Building	7.6 ft.
E x E "	Meter Pit	10.0 ft.

Main is 14 ft. E x W line.

Work done June 7, 1971

25 ft. - 2" Copper by Owner (14' out: 11'ins		
Labor.		\$ 54.36
P1 - 2" Mueller Corporation		\$ 35.--
P1 - 2" Mueller Curb Stop		\$ 61.--
P1 Caldwell R-1 1/4 Valve Box, Comp.		\$ 20.70
Carting.		\$ 10.00
D-4 Drilling Machine Use		\$ 25.00
Loader Use: 2 hrs. @ 7.00 hr.		\$ 14.00
Compressor Use: 1 hr. @ 6.00 hr.		\$ 6.00
St. cut: 6' x 2 1/2' Warr. @ 1.78L.F. +5.--		15.68
Sidewalk cut: 8' x 2 1/2' Dirt		\$ U/C
Supervision.		\$ 10.87
		<u>252.61</u>