

Tel. 7-8314

18 Ashley St.

May 26, 1971

#28439

Mrs. Alcide Valois

E.S. Adelaide St., N.xShelburne St.

Please install 1" copper service to supply bungalow. Service from Shelburne St. To replace 5/8" service #21634 (232 Adelaide St.) Meter inside cellar wall.

Measures of 1" Curb Stop:

E x E	line	Adelaide St.	39.6 ft.
S x N	"	Shelburne St.	5.0 ft.
W x E	"	House	3.0 ft.
S x S	"	"	27.0 ft.

Main is 32 ft. S x N line.

Work done July 1, 1971

P 56 ft. - 1" Copper by City (32' out: 24' ins.)	
@ 1.30'	\$ 72.80
Labor	\$ 58.46
1 P 1" Hays Corporation	\$ 8.50
1 P 1" Hays Curb Stop	\$ 14.00
1 P Buffalo Stop Box, comp.	\$ 10.00
Carting	\$ 10.00
B-100 Mueller Tapp. Mach. Use.	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader Use: 3 hrs. @ 7.00 hr.	\$ 21.00
Compressor Use: 1 hr. @ 6.00 hr.	\$ 6.00
St. cut: 10' x 2½' Warr. @ 1.78LF+5.--	22.80
Sidewalk cut: 10' x 2½' Dirt	\$ <u>N/C</u>
	\$ 242.56