

Tel. 4-6913

17 Emma St.

June 22, 1971

#28448

John A. Paulo

S.S. Ellen St., W. x Cleveland St

Please install $3/4$ " copper service to supply
Cape Cod cottage. Service from Ellen St. Meter
inside cellar wall.

Measures of $3/4$ " Curb Stop:

W x W line	Cleveland St.	155.7'
N x S "	Ellen St.	7.9'
E x W "	House	3.5'
N x N "	"	22.0'

Main is 18 ft. N x S line.

Work done July 19, 1971

36 ft. - 3/4" Copper by Owner: (18' out: 18' ins.)	
Labor.	\$ 55.98
1 P- 3/4" Hays Corporation.	\$ 5.75
1 P- 3/4" Hays Curb Stop.	\$ 11.25
1 P Buffalo Stop Box, comp.	\$ 10.00
Carting.	\$ 10.00
B-100 Mueller Tapp. Mach. Use.	\$ 12.00
2 - 3/4" Meter cplg. @ 2.00 S.Y.	\$ 4.00
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: 1/2 hr. @ 6.00 hr.	\$ 3.00
St. cut: 18' x 2' Warr. @ 1.78' + 5.--	\$ 19.24
Sidewalk cut: 10' x 2' Dirt.	\$ N/C
	<u>\$145.22</u>