

Tel. 7-0038 Amscot Realty Trust, 442 County St.

June 25, 1971

#28450

Amscott Realty Trust

S.S. #92-94 Campbell St.

E. x Summer St.

Please install 1" copper service to supply apartment house. Service from Campbell St. Meter inside cellar wall. Replacing service #8285 & 8286 to be discontinued.

Measures of 1" Curb Stop:

E x E line	Summer St.	101.7 ft.
N x S	" Campbell St.	6.0 ft.
W x E	" House	24.0 ft.
N x N	" "	8.5 ft.

Main is 14 ft. N x S line.

Work done June 25, 1971

by City

24 ^P ft. - 1" Copper tubing (14' out: 10' ins.)	
: 1.30'	\$ 31.20
Labor.	\$ 45.41
1 ^P 1" Hays Corporation	\$ 8.50
1 ^P 1" Hays Curb Stop.	\$ 14.00
1 ^P Buffalo Stop Box, complete	\$ 10.00
Carting.	\$ 10.00
D-4 Drilling Mach. Use	\$ 15.00
2 - 1" Meter cplg. @ 2.50 ea.	\$ 5.00
St. cut: 7' x 3' Warr. @ 1.78 L.F. +5.--	17.46
Sidewalk cut: 8' x 3' Blacktop @ 2.--	\$ 5.34
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: 1 hr. @ 6.00 hr.	\$ 6.00
1-6"x3/4" Dresser D.S. Saddle (N/C)	\$181.91
(drilled 1")	