

Tel. 401-944-7810 1145 Reservoir Ave., Cranston
R.I. 02920

June 30, 1971

#28453

Shell Oil Co. - Paul Connolly
S.S. Kings' Highway, W. x
railroad tracks

Please install 1" copper service to supply
gasoline station. Service from King's Highway.
Meter inside box on taker's land.

Measures of 1" Curb Stop:

W x S line	Tarkiln Hill Rd.	241.0 ft.
N x S "	King's Highway	9.2 ft.
E x W "	Bldg.	32.5 ft.
Nx	center of meter	
	box	11.8 ft.

Main is 57 ft. N x S line.

Work done Aug. 5, 1971

60 ft. - 1" Copper by Owner(57' out: 3' ins.)	
Labor.	\$ 131.02
1 P 1" Hays Corporation	\$ 8.50
1 P 1" Hays Curb Stop	\$ 14.00
1 P Buffalo Stop Box, comp.	\$ 10.00
Carting.	\$ 10.00
B-100 Mueller Tapp. Mach. Use.	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: 2 hrs. @ 6.00	\$ 12.00
St. cut: 19' x 2½' Warr. @ 1.78LF	\$ 38.82
St. cut: 10' x 2½' Warr. +5.00	\$ 22.80
	<hr/>
	\$ 280.14