

Tel. 9-6166 July 1, 1971 178 Palmer St.
Leonard J. Roche
#28456 N.W. cor. Rodney Fr. Blvd. & Clara St
Please install 1" copper service to supply
ranch house. Service from Clara St., Meter
inside cellar wall.

Measures of 1" Curb Stop:

W x W line	Rodney Fr. Blvd.	76.0 ft.
S x N "	Clara St.	6.0 ft.
W x E "	House	4.6 ft.
S x S "	"	48.0 ft.

Main is 32 ft. S x N line.

Work done September 22, 1971

76 ft. - 1" Copper tubing (32' out: 44' ins.)	
(26 ft. - 14" By City).....	\$ 33.80
Labor.....	\$114.22
1 P 1" Hays Corporation.....	\$ 8.50
1 P 1" Hays Curb Stop.....	\$ 14.00
1 P Buffalo Stop Box, comp.....	\$ 10.00
Carting.....	\$ 10.00
B - 100 Mueller Tapping Machine Use...	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 14.00
Loader Use: 3 hrs. @ 7.00 hr.....	\$ 21.00
Compressor Use:..... 1/2 hr. @ 6.00 hr.....	\$ 3.00
St. cut: 16' x 2 1/2' Warrenite @ 1.78'	
+ 5.00.....	\$ 33.48
Sidewalk cut: 12' x 2 1/2' Dirt.....	\$ N/C
	<u>\$267.00</u>