

926 Church St. 130G

July 8, 1971

#28465

Joseph M. Goyette

N.W. cor. Wildwood Rd. & Dutton St. 130G

Please install 1" copper service to supply Ranch house. On existing main--Meter--inside cellar wall. House to be moved from 932 Church St. Assessment paid in full. 50¢ Assessment.

Measures of 1" Curb Stop:

N x N line Dutton St.	17.0 ft.
E x W " Wildwood Rd.	6.0 ft.
N x S " House	1.0 ft.
E x E " "	27.5 ft.

Main is 18 ft. E x W line.

Work done August 17, 1971

52 ft. - 1" Copper tubing @ 1.30' (18' out: 24' ins.)	\$ 67.60
Labor.	\$ 22.78
1 P 1" Hays Corporation.	\$ 8.50
1 P 1" Hays Curb Stop.	\$ 14.00
1 P Buffalo Stop Box, complete.	\$ 10.00
Carting.	\$ 10.00
Welsbach #3 Tapp. Mach.	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: 1 hr. @ 6.00 hr.	\$ 6.00
St. cut: 10' x 3' Warr. @ 1.78LP+5.--	22.80
Sidewalk cut: 8' x 3' Dirt	\$ N/C

\$194.68