

Tel. 3-3701

89 Caroline St.

70  
of

William R. Burgess

#28472

W.S. Caroline St., opp. Tilton St.

July 19, 1971

Please install 1" copper service to supply gambrel house. Service from Caroline St., Meter inside cellar wall.

Measures of 1" Curb Stop:

N x S line	Sylvester St.	5.8 ft.
E x W "	Caroline St.	7.8 ft.
S x N "	Bldg.	8.9 ft.
E x E "	"	31.8 ft.

Main is 18 ft. E x W line.

Work done Aug. 6, 1971

45 ft. - 1" Copper by Owner: (18' out: 27' ins.)

Labor. . . . .	\$ 56.86
1 1" Hays Corporation . . . . .	\$ 8.50
1 1" Hays Curb Stop . . . . .	\$ 14.00
1 Buffalo Stop Box, comp. . . . .	\$ 10.00
Carting. . . . .	\$ 10.00
B-100 Mueller tapp. mach. use. . . . .	\$ 14.00
2 1" Meter cplg. @ 2.50 ea. . . . .	\$ 5.00
Loader Use: 2 hrs. @ 7.00 hr. . . . .	\$ 14.00
Compressor. Use: 1 hr. @ 6.00 hr. . . . .	\$ 6.00
St. cut: 8' x 2 1/2' Warr. @ 1.78 LF + \$5.00	\$ 19.24
Sidewalk cut: 4' x 4' Com. @ 5.75 SY. . . . .	\$ 10.24
	<u>\$167.84</u>