

c/o E. R. Sieminski, 1032 American Leginn Hwy. <sup>86</sup>  
Westport, Mass. <sup>of</sup>

October 8, 1971  
#28473 Fairhaven Mills Realty Corp. <sup>93</sup>  
N.S. Coggeshall St., W. x Cogg. St.  
Bridge

Please install 1" copper service to supply  
Service Station (Shell). Meter: inside pit on  
property line. Service from Coggeshall St.

Measures of 1" Curb Stop:

|            |                |           |
|------------|----------------|-----------|
| E x E line | Mitchell St.   | 949.4 ft. |
| S x N "    | Coggeshall St. | 2.0 ft.   |
| E x W "    | Bldg.          | 36.0 ft.  |
| S X S "    | Meter box      | 3.0 ft.   |

Main is 5 ft. S x N line.

Work done Oct. 20, 1971

|                                               |          |
|-----------------------------------------------|----------|
| 8 ft. - 1" Copper tubing by City(5'out:3'ins) |          |
| @ 1.30'                                       | \$ 10.40 |
| Labor.....                                    | \$ 45.55 |
| 1 P 1" Hays Corporation.....                  | \$ 8.50  |
| 1 P 1" Hays Curb Stop.....                    | \$ 14.00 |
| 1 P Buffalo Stop Box, comp.....               | \$ 10.00 |
| Carting.....                                  | \$ 10.00 |
| B-100 Mueller Tapp. Machine Use.....          | \$ 14.00 |
| 2 1" Meter cplg. @ 2.50 ea.....               | \$ 5.00  |
| Loader Use: 2 hrs. @ 7.00 hr.....             | \$ 14.00 |
| Compressor Use: 1 hr. @ 6.00 hr.....          | \$ 6.00  |
|                                               | <hr/>    |
|                                               | \$137.45 |

Sidewalk to be blacktopped by  
Contractor.