

68 Middle St., So. Dart., Mass.

July 22, 1971

#28475

Mary C. Rodrigues

2 WAVERLY
CT.

~~#3 Waverly St.~~; (W.S. Ward St.
rear of 4 Waverly St.)

Please install $3/4$ " copper service to supply
house. South service to second house rear of
65 Ward St. Formerly supplied by Ser. #6914 -
#4 Waverly St. Service from Ward St., Meter in
pit with Ser. #28474. South service in pit.

Measures of $3/4$ " Curb Stop:

N x N line Allen St.	102.7 ft.
E x W " Ward St.	4.6 ft.
E x center Meter Pit	7.8 ft.
S x S line House 65 WARD ST.	8.5 ft.

Main is 14 ft. E x W line.

Work done August 18, 1971

18 ft. - 3/4" Copper by Owner: (14' out: 4' ins.)	
Labor.	\$ 36.38
1 P 3/4" Hays Corporation.	\$ 5.75
1 P 3/4" Hays Curb Stop.	\$ 11.25
1 P Buffalo Stop Box, complete.	\$ 10.00
Carting.	\$ 10.00
B-100 Mueller Tap. Machine Use.	\$ 12.00
2 - 3/4" Meter cplg. @ 2.00 ea.	\$ 4.00
Loader Use: 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: 1/2 hr. @ 6.00 hr.	\$ 3.00
St. cut: 4' x 2' Warrenite @ 1.78LF	
+ 5.00	\$12.12
Sidewalk cut: 3' x 2' Cement @ 5.75S.Y.	\$ 3.85
	<u>\$122.35</u>