

Tel. 2-9300

124 Harvard St.

#28488

Aug. 2, 1971

William J. Carter, Jr.

89

89
of

N. S. Townsend St., W.xHighland St

Please install 1" copper service to supply
ranch house. Service from Townsend St. Meter
inside cellar wall. Main to be extended.

Measures of 1" Curb Stop:

W x W line Highland St. 360.0 ft.

S x N " Townsend St. 6.0 ft.

W x E " House 7.0 ft.

Sx S " " 20.0 ft.

Main is 33 ft. S x N line.

Work done Sept. 20, 1971

49 ft. - 1" Copper tubing(33'out: 16'ins.)

24 ft. - 1" Copper by Owner

25' - 1" Copper by City @ 1.30'.....\$ 32.50

Labor.....\$ 36.26

1 P 1" Mueller Corporation.....\$ 8.50

1 P 1" Hays Curb Stop.....\$ 14.00

1 P Buffalo Stop Box, comp.....\$ 10.00

Carting.....\$ 10.00

B-100 Mueller Tapp. Mach. Use.....\$ 14.00

2 1" Meter cplg. @ 2.50 ea.....\$ 5.00

Loader Use: 2 hrs. @ 7.00 hr.....\$ 14.00

St. cut: 24' x 2½' Dirt.....N/C

Sidewalk cut: 13' x 2½' Dirt.....N/C

\$144.26