

Tel. 4-1632

84. Sagamore St.

#28490

August 11, 1971

Adeline T. Augustine

S.S.#84 Sagamore St., W.x Dart. St.

Please install 1" copper service to supply
three family house. Service from Sagamore St.
Meter inside cellar wall. Replacing 5/8" Serv.
#15435 to be discontinued.

Measures of 1" Curb Stop:

W x W line Hemlock St.	313.0 ft.
N x S " Sagamore St.	7.0 ft.
W x E " House	14.0 ft.
N x N " "	7.0 ft.

Main is 18 ft. N x S line.

Work done September 3, 1971

28 ft. - 1" Copper tubing by City (18' out: 10' ins.) @ 1.30'	\$	36.40
Labor.	\$	45.42
1 ✓ 1" Mueller Corporation.	\$	8.50
1 1" Hays Curb Stop	\$	14.00
1 P Buffalo Stop Box, complete.	\$	10.00
Carting.	\$	10.00
B-100 Mueller Tapping Machine Use.	\$	14.00
2 1" Meter cplg. @ 2.50 ea.	\$	5.00
Loader Use: 2 hrs. @ 7.00 hr.	\$	14.00
Compressor Use: 1 hr. @ 6.00 hr.	\$	6.00
St. cut: 8' x 2½' Warrenite @ 1.78LF + 5.00	\$	19.24
Sidewalk cut: 10' x 2½' Blacktop @ 2.00 S.Y.	\$	5.56
	\$	<u>188.12</u>