

Tel. 3-6971

112 Wilson St., No. Dart. 55

#28493

August 13, 1971

Robert D. Martin

N. E. cor. Watson St. & North St.

Please install 1" copper service to supply
tire center. Service from Watson Street. Meter
in storage room on floor.

Measures of 1" Curb Stop :

N x N line North St.	78.0 ft.
W x E " Watson St.	6.4 ft.
S x N " Bldg.	2.5 ft.
W x W " "	14.4 ft.

Main is 26 ft. W x E line.
Work done Oct. 21, 1971

62 ft. - 1" Copper tubing (26' out: 36' ins.)	
20 ft. - by City @ 1.30'	\$ 26.00
Labor	\$ 93.46
1 1" Hays Corporation	\$ 8.50
1 1" Hays Curb Stop	\$ 14.00
1 Buffalo Stop Box, comp.	\$ 10.00
Carting	\$ 10.00
B-100 Mueller Tapp. Mach. Use	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader Use: 3 hrs. @ 7.00 hr.	\$ 21.00
Compressor Use: 1 hr. @ 6.00 hr.	\$ 6.00
St. cut: 8' x 2 1/2' Warr. @ 1.78LF + 5.--	19.24
Sidewalk cut: 4' x 4' Cement @ 5.75S.Y.	<u>10.24</u>
	\$237.44