

130 Mill Rd. 127

August 27, 1971

#28499

Irene A. Girard

E. S. #2306 Acush. Ave., S.xMill Rd.

Please install $3/4$ " copper service to supply
office. Meter: Inside cellar wall.

Measures of $3/4$ " Curb Stop:

S x S line	Mill Rd.	150.4 ft.
W x E	" Acushnet Ave.	9.0 ft.
S x N	" House	8.4 ft.
W x W	" "	19.8 ft.

Main is 47 ft. W x E line.

Work done Nov. 10, 1971

60 ft. - 3/4" Total copper used	
47 ft. - 3/4" Copper by City	
@ 1.00 '.....	\$ 47.00
Labor.....	\$ 98.46
1 3/4" Hayes Corporation.....	\$ 5.75
1 3/4" Hayes Curb Stop.....	\$ 11.25
1 Buffalo Stop Box, complete.....	\$ 10.00
Carting.....	\$ 10.00
B-100 Mueller tapping Mach. Use.....	\$ 12.00
2 3/4" Meter cplg. @ 2.00 ea.....	\$ 4.00
Loader Use: 3 hrs. @ 7.00 hr.....	\$ 21.00
Compressor Use: 1 1/2 hr. @ 6.00 hr....	\$ 9.00
St. cut: 12' x 2 1/2' Warr. @ 1.78LF	
+ 5.00.....	\$ 26.36
St. cut: 8' x 2 1/2' Warr.....	\$ 19.24
Sidewalk cut: 10' x 5' Blacktop.....	\$ 11.12
	\$ 205.10