

391 Orchard St.

September 3, 1971

#28501

Mrs. Manuel Frias

N.S. Ricketson St., E. x Mina St.

Please install 1" copper service to supply
ranch house. Meter: inside cellar wall.

Measures of 1" Curb Stop:

E x E line Mina Street	129.0
S x N " Ricketson St.	6.0
E x W " House	6.0
S x S " "	20.0

Main is 32 ft. S x N line

Work done October 5, 1971

P 54' of 1" copper by City: 32' out. - 22'	
inside @ 1.30 ft.	\$ 70.20
Labor.	\$ 44.39
P 1-1" Corporation - Hays.	\$ 8.50
P 1-1" Curb Stop - Hays.	\$ 14.00
P 1 Buffalo Stop Box, Complete	\$ 10.00
Carting	\$ 10.00
2 - 1" meter Couplings @ 2.50 ea.	\$ 5.00
Compressor use: 1/2 hr. @ 6.00 hr.	\$ 3.00
Loader use: 2 hrs. @ 7.00 hr.	\$ 14.00
Tapping machine use: B-100-Mueller.	\$ 14.00
1 St. cut: 20'x2½' Warren. @ 1.78L.F*5.	\$ 40.60
1 Sidewalk cut: 10'x2½' Dirt./	\$ N/C
	\$233.69