

414 County St. 130 F
of

September 20, 1971

#28507

Edward J. Sylvia, Jr.

E. S. #863 Church St., N. x Lynn St.

Please install 4" C. I. C. L. service to
supply mini-mall. Meter: inside box on taker's
land. From Church St.

Measures of 6" Darling Tapp. Gate Valve:

N x N line	Lynn St.	1615.3 ft.
E x W "	Church St.	22.0 ft.
S x N "	Bldg.	65.7 ft.
W x W "	"	41.5 ft.

Main is 20 ft. E x W line.

Work done Nov. 8-9, 1971

P36.3 ft. - 4" Cast iron C.L. Pipe	@ 1.70	\$	64.61
Labor.....	(ap. 5 (2 hr))	\$	240.25
1 - 12" x 12" x 6" Darl. Tapp. Sl.		\$	119.82
1 - 6" Darling tapp. gate valve...		\$	73.00
1 - 6" round iron gate box, reg..		\$	68.54
1 - 6" x 14" C.I.C.L. Reducer.....		\$	19.86
1-4" Smith Blair #441 cast cplg.		\$	12.50
(at property line)			
26# Mineralead @ .24#		\$	6.24
1 3/4# Asb. Yarn. @ 2.28#		\$	3.99
A.P. Smith Drill. Mach. Use.....		\$	25.00
Loader Use: 3 hrs. @ 7.00 hr.		\$	21.00
Compressor Use: 3 hrs. @ 6.00 hr.		\$	18.00
St. cut: 7' x 4' Warrenite.....		\$	17.46
25' x 3' Warrenite.....		\$	49.50
@ 1.70 hr. + 5.00			

#28507-4"

E.S. Church St. N x Lynn St.

(continued)

1 - 4" x 12" C.I.C.L. Offset....	\$	44.40
Sidewalk cut: 10' x 3' Dirt.....	\$	N/C
Supervision.....	\$	<u>48.05</u>
	\$	832.22

Charged for 4" on Tapp. sleeve
& gate valve.

