

September 29, 1971

#28511-C

Park Dept. by Edward Lowney

Buttonwood Park (West of bear den)

Please install 4" service (CICL) to supply  
Zoo Building. From 6" main in Park.  
Connection of Service #10199.

Measures of 4" Darling Gate Valve:

W x Hydrant at Bears Den	6.0
S x " Bears Den	5.0

Work done August 10, 1972

Stock Supplied and Installed by Water Dept.:

1 - 4" Darling All Bell Gate Valve  
3 lbs. Mineralead  
1/4 lb. of 5/8" Asbestos Yarning

Stock Supplied by Owner:

2.5 ft. of 4" Cast iron C. L. Pipe  
1 - 4" C. I. Gate Box, Complete  
1 - 6" x 4" Cast iron C. L. Reducer  
1 - 4" Bell Strap, complete with 7 ft. of 5/8"  
threaded rod

Contractor extended service south of 4" gate

Poz