

c/o Lloyd B. Miller, 1598 Purchase St.

56

Bedford Village Assoc., Inc.

#28519 S. S. Maxfield St., W. x Florence St.

October 4, 1971

Please install 1" copper service to supply one family house. Meter: inside cellar wall. Service from Maxfield St.

Measures of 1" Curb Stop:

W x W line Florence St.	118.0 ft.
N x S " Maxfield St.	3.2 ft.
E x W " House	3.2 ft.
N x N " "	24.0 ft.

Main is 18 ft. N x S line.

Work done October 7, 1971

49 ft. - 1" Copper by Owner(18'out:31'ins.)	
Labor.....	\$ 51.28
1 <i>P</i> 1" Hays Corporation.....	\$ 8.50
1 <i>P</i> 1" Hays Curb Stop.....	\$ 14.00
1 <i>P</i> Buffalo Stop Box, complete.....	\$ 10.00
Carting.....	\$ 10.00
B-100 Mueller Tapp. Mach. Use.....	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr.....	\$ 3.00
Loader Use: 2 hrs. @ 7.00 hr.....	\$ 14.00
St. cut: 7' x 2 $\frac{1}{2}$ ' Warr. + 1.78LF +5.--	\$ 17.46
Sidewalk cut: 10' x 2 $\frac{1}{2}$ ' Dirt SS.....	\$ N/C
	\$147.24