

523 Sawyer St.

523 Sawyer St.

82

October 6, 1971

#28520

Walter Gaj

S.S. Mt. Vernon St., E.xOakland St.

Please install 1" copper service to supply
split entry house. Meter: inside cellar wall.
Service from Mt. Vernon St., Main to be ex-
tended approx. 200'. 50¢

Measures of 1" Curb Stop:

W x W line	Turner St.	282.0 ft.
N x S "	Mt. Vernon St.	6.0 ft.
E x W "	House	13.5 ft.
N x N "	"	35.0 ft.

Main is 18 ft. N x S line.

Work done Dec. 9, 1971

51 ft. - 1" Copper by Owner(18'out:33'ins.)	
Labor.....	\$ 20.27
1 1" Hays Corporation.....	\$ 8.50
1 1" Hays Curb Stop.....	\$ 14.00
1 Buffalo Stop Box, comp.....	\$ 10.00
Carting.....	\$ 10.00
B-100 Mueller Tapp. Machine Use.....	\$ 14.00
2 1" Meter cplg. @2.50 ea.....	\$ 5.00
St. cut: 10' x 3' Dirt.....	\$ N/C
Sidewalk cut: 8' x 3' Dirt.....	\$ N/C
Loader Use: 1 hr. @ 7.00 hr.....	\$ 7.00
	\$ 88.77

This service is tapped 22 ft. E x terminus
of 12" main.