

3001 Acush. Ave.

110

October 6, 1971

#28521

Frederick Rodrigues

N. S. Clifford St., W. x Concord St.

Please install 1" copper service to supply
ranch house. Meter: inside cellar wall.

Service from Clifford St.

Measures of 1" Curb Stop:

W x W line	Concord St.	89.5 ft.
S x N "	Clifford St.	8.3 ft.
E x W "	House	3.6 ft.
S x S "	"	28.3 ft.

Main is 32 ft. S x N line.

Work done Nov. 11, 1971

56 ft. - 1" Copper by Owner (32' out: 24' ins.)	
Labor.....	\$ 107.72
1 #1" Hayes Corporation.....	\$ 8.50
1 #1" Hayes Curb Stop.....	\$ 14.00
1 # Buffalo Stop Box, complete.....	\$ 10.00
Carting.....	\$ 10.00
B-100 Mueller tapp. mach. Use.....	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
Loader Use: 3 hrs. @ 7.00 hr.....	\$ 21.00
Compressor Use: 1 hr. @ 6.00 hr.....	\$ 6.00
St. cut: 9' x 2 1/2' Warr. @ 1.78LF + 5.--	21.02
Sidewalk cut: 4' x 4' Cement @ 5.75SY	<u>10.24</u>
	\$ 227.48