

22 Tark Hill Rd.

88

#28529

November 5, 1971

D. J. Realty Corp.

S. E. Cor. Wilson St. & Easton

Please install 1" copper service to supply
one family house. Meter inside bldg.

Service from Wilson St. Lot 26

Measures of 1" Curb Stop:

E X E line	Easton St.	71.0 ft.
N x S "	Wilson St.	6.3 ft.
W x E "	House	4.9 ft.
N x N "	"	32.5 ft.

Main is 18 ft. N. x S line.

Work done Dec. 16, 1971

47 ft. - 1" Copper by Owner(18' out: 29'ins.)	
Labor.....	\$ 21.76
1 p 1" Hays Corporation.....	\$ 8.50
1 p 1" Hays Curb Stop.....	\$ 14.00
1 p Buffalo Stop Box, complete....	\$ 10.00
Carting.....	\$ 10.00
B-100 Mueller Tapp. Mach.....	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
	\$ 83.26

Owner dug, backfilled & will maintain
trench cuts.

Owner supplied the 1" cop to cop
cplg. (N x N line House 30')