

22 Tark Hill Rd. 88

#28531

November 5, 1971

D. J. Realty Corp.

S. S. Wilson St. & E. x Easton St.

Please install 1" copper service to supply
one family house. Meter inside bldg.

Service from Wilson St. Lot 28

Measures of 1" Curb Stop:

E x E line	Easton St.	250.0 ft.
N x S "	Wilson St.	6.6 ft.
W x E "	House	1.9 ft.
N x N "	"	31.0 ft.

Main is 18 ft. N x S line.

Work done Nov. 24, 1971

45 ft. - 1" Copper by Owner (18'out: 27'ins.)	
Labor.....	\$ 27.35
1 1" Hayes Corporation.....	\$ 8.50
1 1" Hayes Curb Stop.....	\$ 14.00
1 Buffalo Stop Box, comp.....	\$ 10.00
Carting.....	\$ 10.00
B-100 Mueller tapp. mach. use.....	\$ 14.00
2 1" meter cplg. @ 2.50 ea.....	\$ 5.00
	\$ 88.85

Owner dug, backfilled & will maintain
trench cuts.