

22 Tark Hill Rd.

#28534

November 5, 1971

D. J. Realty Corp.

N. S. Loftus St. & E. x Easton St.

Please install 1" copper service to supply
one family house. Meter inside bldg.

Service from Loftus St. Lot 31

Measures of 1" Curb Stop:

E x E line	Easton St.	171.0 ft.
S x N "	Loftus St.	5.3 ft.
E x W "	House	5.8 ft.
S x S "	"	29.9 ft.

Main is 36 ft. S x N line.

Work done Dec. 15, 1971

63 ft. - 1" Copper by Owner (36' out: 27' ins.)

Labor.....\$ 18.90

1 P 1" Hays Corporation.....\$ 8.50

1 P 1" Hays Curb Stop.....\$ 14.00

1 P Buffalo Stop Box, complete....\$ 10.00

Carting.....\$ 10.00

B-100 Mueller Tapp. Mach. Use....\$ 14.00

2 1" Meter cplg. @ 2.50 ea.....\$ 5.00

\$ 80.40

1 - 1" Cop - cop cplg. S x S line
House 30'

Owner dug, backfilled & will maintain
trench cuts.