

Tel. 763-2444

248 A. Middleboro Rd. E. Free.

October 14, 1971

#28543

Chris Townsend

SE cor. Peckham Rd. & Bismark St. ^{132 F}

Please install 1" copper service to supply
one family house. Meter: inside cellar wall.
Service from Peckham Rd.

Measures of 1" Curb Stop:

E x E line	Aushnet Ave.	269.0 ft.
N x S "	Peckham Rd.	5.0 ft.
E x W "	House	10.0 ft.
N x N "	"	38.0 ft.

Main is 14 ft. N x S line.

Work done Nov. 18, 1971

54 ft. - 1" Copper by City (14' out: 40' ins.)	
@ 1.30'	\$ 70.20
Labor	\$ 42.50
1 1" Hayes Corporation	\$ 8.50
1 1" Hayes Curb Stop	\$ 14.00
1 Buffalo Stop Box, complete	\$ 10.00
Earthing	\$ 10.00
B-100 Mueller Tapp. Mach.	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
Loader Use 2 hrs. @ 7.00 hr.	\$ 14.00
Compressor Use: 1/2 hr. @ 6.00 hr.	\$ 3.00
St. cut: 4' x 2' Warr. @ 1.78LF* 5.--	12.12
Sidewalk cut: 10' x 2 1/2' Dirt	\$ N/C
	\$ 203.32