

225 Dawson St. 1306

October 15, 1971

#28545

Kenneth M. Ferreira

W.S. Wildwood Rd., N. x Avery St.

Please install 1" copper service to supply
one family house. Meter: inside cellar wall.
Service from Wildwood Rd.

Measures of 1" Curb Stop:

N x N line Leland St.	84.0 ft.
E x W " Wildwood Rd.	7.0 ft.
E x center of meter pit	29.8 ft.
S x Pole light	6.7 ft.

Main is 29 ft. E x W line.

Work done Dec. 13, 1971

P 57 ft. - 1" Copper by City (29' out: 28' ins.)	
@ 1.30 ft.....	\$ 74.10
Labor.....	\$ 58.70
1 P 1" Hayes Corporation.....	\$ 8.50
1 P 1" Hayes Curb Stop.....	\$ 14.00
1 P Buffalo Stop Box, complete.....	\$ 10.00
Carting.....	\$ 10.00
B-100 Mueller Tapp. Mach. Use.....	\$ 14.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
Loader Use: 3 hrs. @ 7.00 hr.....	\$ 21.00
Compressor Use: 1 hr. @ 6.00 hr.....	\$ 6.00
St. cut: 12' x 2½' Warr. @ 1.78 LF+5.--	\$ 26.36
Sidewalk cut: 10' x 2½' Dirt.....	\$ N/C
	\$247.66