

Tel. 9-6301

291 Emerson St. 57

October 20, 1971

#28548

NW cor. Emerson & Maxfield Sts.

Theophilo Medeiros

Please install $3/4$ " copper service to supply house. Meter: inside pit on taker's land.
Service from Emerson St.

Measures of $3/4$ " Curb Stop:

N x N line	Maxfield St.	32.0 ft.
E x W "	Emerson St.	6.0 ft.
N x S "	House	1.0 ft.
E x E "	"	9.0 ft.

Main is 14 ft. E x W line.

Work done Nov. 9, 1971

	@ 1.00'	\$ 19.00
19 ft. - 3/4" Copper by City (14' out: 5' ins.)		
Labor.....		\$ 48.92
1 - 3/4" Hayes Corp.....		\$ 5.75
1 - 3/4" Hayes Curb Stop.....		\$ 11.25
1 Buffalo Stop Box, comp.....		\$ 10.00
Carting.....		\$ 10.00
B-100 Mueller tapp. mach. use.....		\$ 12.00
2 3/4" Meter cplg. @ 2.00 ea.....		\$ 4.00
St. cut: 6' x 2 1/2' Warr. @ 1.78' + 5.00		\$ 15.68
Sidewalk cut: 8' x 2 1/2' Blacktop.....		\$
@ 2.00 S.Y.....		\$ 14.44
Loader Use: 2 hrs. @ 7.00 hr.....		\$ 14.00
Compressor Use: 1/2 hr. @ 6.00 hr.....		\$ 3.00
		\$ 158.04